



OZAMA FAROOK

ELV / CCTV DRAFTSMAN

ELV SYSTEMS • CCTV SYSTEMS • TECHNICAL DOCUMENTATION
AUTOCAD DRAFTING • MOI-SSD • PROJECT COORDINATION



وزارة الداخلية
الإدارة العامة للإتصالات ونظم المعلومات
إدارة النظم الأمنية
Ministry of Interior
Gen. Directorate of Telecommunications
and Information Systems
Security systems Dept.

وزارة الداخلية
Ministry of Interior
دولة قطر • State of Qatar

التقرير الفني لمخطط تصميم نظام مراقبة أممي
Design Architecture of Video Surveillance System
Report

13-08-2026

التاريخ
Date

Request Information | معلومات الطلب

رقم الطلب Request No.	DSA26002626	تاريخ الطلب Request Date	11-08-2026	التكرار Repeat	1
اسم العقار Property Name	LOHUD ALANAAM BUTCHERY ملحمة هود الأنعام (معيذر)			المكان Location	Muaither PIN: 53080088
اسم المالك / الشخص المسؤول Owner / Person in Charge Name	ملحمة هود الأنعام (معيذر)			الهاتف Mobile	77588697

Contractor Information | معلومات المقاول

اسم الشركة Company Name	ALMANA SECURITY SERVICES CO				
اسم منسق الاتصال Contact Person	Gopi	الهاتف Mobile	50013549	البريد الإلكتروني E-mail Address	ameer@qbh-ass.com

Request Information | معلومات الطلب

نوع المقترح Proposal Type	New CCTV System
تصنيف المقترح Proposal Classification	Shopping Centers
حالة المقترح Proposal Status	Revise & Resubmit

1

وزارة الداخلية - الإدارة العامة للإتصالات ونظم المعلومات - إدارة النظم الأمنية -
قسم التراخيص
التقرير الفني | مخطط تصميم نظام مراقبة أممي | SSD-LIC-REP-2026V2.0- 001



OZAMA FAROOK

ELV / CCTV DRAFTSMAN

ELV SYSTEMS • CCTV SYSTEMS • TECHNICAL DOCUMENTATION
AUTOCAD DRAFTING • MOI-SSD • PROJECT COORDINATION



وزارة الداخلية
الإدارة العامة للإتصالات ونظم المعلومات
إدارة النظم الأمنية
Ministry of Interior
Gen. Directorate of Telecommunications
and Information Systems
Security systems Dept.

وزارة الداخلية
Ministry of Interior
State of Qatar • دولة قطر



Comments | الملاحظات

REV 0

Project Timeline:

Start Date	20-07-26	End Date	20-08-26
Status:	New CCTV System		
Comments	Revise schedule for any design changes		

Bill of Materials: (Refer to stamped BOQ for reference)

Total No. Of Fixed Dome Cameras:	3
Total No. Of Fixed Box/Bullet Cameras:	1
Total No. Of PTZ Cameras:	-
Overall Total Cameras:	4(+1 KPOI)

Storage

Total NVR:	1
Estimated Storage Calculations:	15.45TB
Total RAW Storage:	30TB
TOTAL HDD:	5*6TB=30TB (RAID5)

Video Management Server (VMS)

VMS Brand	DAHUA /SMART PSS
Total Channel Licenses:	-

Network Switches

Access Switches:	1
------------------	---

Control Room

Total Wall Screens:	-
Total Desktop Screens:	1
Total Workstations:	-
Total Joystick Keyboards:	-

Equipment Room

Total MDF Racks:	1
Total IDF Racks / Outdoor enclosure:	-

UPS

Total UPS (MDF Racks):	1
Total UPS (IDF Racks):	-

2

وزارة الداخلية - الإدارة العامة للاتصالات ونظم المعلومات - إدارة النظم الأمنية -
قسم التراخيص
التقرير الفني | مخطط تصميم نظام مراقبة أممي | SSD-LIC-REP-2026V2.0- 001



OZAMA FAROOK

ELV / CCTV DRAFTSMAN

ELV SYSTEMS • CCTV SYSTEMS • TECHNICAL DOCUMENTATION
AUTOCAD DRAFTING • MOI-SSD • PROJECT COORDINATION



وزارة الداخلية
الإدارة العامة للإتصالات ونظم المعلومات
إدارة النظم الأمنية
Ministry of Interior
Gen. Directorate of Telecommunications
and Information Systems
Security systems Dept.

وزارة الداخلية
Ministry of Interior
State of Qatar • دولة قطر



Automatic Number Plate Recognition (ANPR)

ANPR Brand:	-
ANPR Channel License:	-
ANPR Cameras total:	-
ANPR Workstation:	-
ANPR Monitor:	-
ANPR NVR:	-
Estimated Storage Calculations:	-
Total RAW Storage:	-
Total HDD:	-
ANPR Compliance Sheet	-

KPOI System

KPOI Brand	DAHUA
TOTAL NO. OF POI CAMERAS:	1
KPOI NVR:	1
TOTAL PROPOSED STORAGE:	4TB
Total HDD:	1
KPOI Survey Report:	Refer to below comments

*Only the list below requires update for approval: (Refer to stamped BOQ for reference)

SR#	Brand & Model	QTY	Remarks
1	BOQ	-	BoQ must match online E-services equipment list
Note: Ensure all items listed in the BoQ are matching the equipment list in the online E-services.			
2	Storage Calculation Sheet	-	Update based on below comments
3	UPS Power Load Calculation Sheet	-	Ensure all CCTV equipment is supplied with UPS having minimum of 60 minutes runtime
4	KPOI Report	-	Fill up report # section with DSA reference #. Insert Floor key plan showing KPOI cameras only

Resubmit Drawings:

SR#	DRAWINGS WITH COMMENTS	REMARKS
General Notes: (for all drawings/floor plans)		
- Ensure legend details are fully matching BOQ - Provide compliance response to the comments		
Refer each comment to its corresponding coordinates for updates		COORDINATES
		X Y
1	GROUND FLOOR LAYOUT (DWG#: ASS-LBMU-CCTV-GF REV 0) - Update correct drawing title - Label what is in the back area. Check against specification coverage requirement	1 A-C

3

وزارة الداخلية – الإدارة العامة للإتصالات ونظم المعلومات – إدارة النظم الأمنية –
قسم التراخيص
التقرير الفني | مخطط تصميم نظام مراقبة أمني | SSD-LIC-REP-2026V2.0- 001



OZAMA FAROOK

ELV / CCTV DRAFTSMAN

ELV SYSTEMS • CCTV SYSTEMS • TECHNICAL DOCUMENTATION
AUTOCAD DRAFTING • MOI-SSD • PROJECT COORDINATION



وزارة الداخلية
الإدارة العامة للإتصالات ونظم المعلومات
إدارة النظم الأمنية
Ministry of Interior
Gen. Directorate of Telecommunications
and Information Systems
Security systems Dept.

وزارة الداخلية
Ministry of Interior
State of Qatar • دولة قطر



	Move legend in the title block		
2	SCHEMATIC DIAGRAM (DWG#: ASS-LBMU-CCTV-SCH REV 0) - Update correct drawing title - Move legend in the title block - Ensure items in the drawing (sizes, description) and legend match with the BoQ and online E-services approved equipment list. - Update further based on the above comments		
3	CONTROL ROOM LAYOUT (DWG#: ASS-LBMU-CCTV-CR REV 0) - Monitor size in the layout should exactly match legend and BOQ - Missing rack details in the legend - Move legend in the title block - Refer to the above comments for other needed changes		

Note:

- Any entry/exit points which are not covered by KPOI are subjected for site inspection and approval
- Permanently closed and emergency exits doors accessibility are subjected to site inspection

Drawings List

- GROUND FLOOR LAYOUT** (DWG#: ASS-LBMU-CCTV-GF REV 0)
- SCHEMATIC DIAGRAM** (DWG#: ASS-LBMU-CCTV-SCH REV 0)
- CONTROL & EQUIPMENT ROOM LAYOUT** (DWG#: ASS-LBMU-CCTV-CR REV 0)

Refer to General Comments & Technical Guidelines.

Submitted by: Licensing Section