



OZAMA FAROOK

ELV / CCTV DRAFTSMAN

ELV SYSTEMS • CCTV SYSTEMS • TECHNICAL DOCUMENTATION
AUTOCAD DRAFTING • MOI-SSD • PROJECT COORDINATION



COMPLIANCE REPORT-LOHUD ALANAAM BUTCHERY - MUAITHER

S.NO	BRAND & MODULES	MOI COMMENTS	REPLY FOR THE COMMENTS	REMARKS
1	BOQ	BoQ must match online E-services equipment list	match the BoQ and online E-Services approved equipment list.	
2	STORAGE CALCULATION SHEET	Storage Calculation Sheet	Noted.	
3	UPS Power Load Calculation Sheet	Ensure all CCTV equipment are supplied with UPS having minimum of 60 minutes runtime.	Noted. As per the UPS load calculation, all equipment has been considered and verified. The calculated load is within the UPS capacity and complies with the site requirements.	
4	KPOI Report	Fill up report # section with DSA reference #. Insert Floor key plan showing KPOI cameras only	DSA reference number has been added in the Report # section, and the floor key plan showing KPOI cameras only has been inserted as required.	

Drawing with Comments

GROUND FLOOR

1	Update correct drawing title	Drawing title has been updated and corrected as required.	
2	Label what is in the back area. Check against specification coverage requirement	The upper portion is part of the same building but consists of an adjacent neighboring shop.	
3	Move legend in the title block and update correct device descriptions	Legend has been relocated to the title block and device descriptions have been corrected and updated	

SCHEMATIC DIAGRAM

1	Update correct drawing title	Drawing title has been updated and corrected as required.	
2	Move legend in the title block and update correct device descriptions	Legend has been relocated to the title block and device descriptions have been corrected and updated	
3	Ensure items in the drawing (sizes, description) and legend match with the BoQ and online E-services approved equipment list.	All drawing items, including sizes and descriptions, have been verified and updated to match the BoQ and online E-Services approved equipment list.	

CONTROL ROOM LAYOUT

1	Monitor size in the layout should exactly match legend and BOQ	Monitor size in the layout has been verified and updated to exactly match the legend and BoQ.	
2	Missing rack details in the legend	Rack details have been added to the equipment legend as required.	
3	Move legend in the title block	Legend has been relocated to the title block	

PORTFOLIO COPY